

**CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS
04/09/2020**

PROJECT #	PROJECT LIMITS	PROJECT DESCRIPTION	EST. CONST. COST (IN \$1000)	PROJECT STATUS	5YR ROAD PROGRAM (ADOPTED 12/17/19) CONSTRUCTION FUNDS	BID OPENING DATE	BCC AWARD DATE	EST. BEGIN CONSTRUCTION	SM / PM
2015508*	6th Avenue S over Lake Osborne Drive	Bridge Replacement	\$8,000	96% Plan submittal pending. No R/W acquisition required. TCE may be required for existing retaining wall replacement.	2020	2021	TBD	TBD	DY / WC
2015520*	Benoist Farms Rd., SR 80 to Belvedere Rd	Widen from 2 lanes to 3 lanes	\$5,000	Plans are 96% complete; permitting and R/W acquisition are in progress.	2020	2021	TBD	TBD	KOF / AMD
2013102	Blue Heron Blvd. & Australian Ave. Intersection Improvements	Add EB right turn lane	\$300	All R/W in hand. Application for a new FDOT Permit is required due to previous approval expiring while waiting on R/W acquisition.	2020	N/A - slated for Road & Bridge	N/A	9/1/2020	DY / MA
2013101	Blue Heron Blvd. & Congress Ave. Intersection Improvements	Add 2nd WB left turn lane	\$350	All R/W in hand. Application for a new FDOT Permit is required due to previous approval expiring while waiting on R/W acquisition.	2020	N/A - slated for Road & Bridge	N/A	10/1/2020	DY / MA
2018508	Boynton Beach Blvd. & Acme Dairy Rd. Intersection Improvements	Extend EB & SB right turn lanes	\$440	To be constructed during the summer of 2021.	Adopted 6/18/19 - 2019	TBD	TBD	6/1/2021	DY / MA
2015610	Camino Real, Military Trail to SW 7 th Ave. Milling, Resurfacing and Safety Improvements	Milling, Resurfacing and Safety Improvements	\$800	Design complete. Waiting for FPL streetlight relocations. No R/W acquisition required.	2020	N/A - slated for Road & Bridge	N/A	8/3/2020	DY / WC
2015601	Central Blvd. & University Blvd. Intersection Improvements	Convert 2 signalized intersections into 1 non-signalized oval roundabout	\$800	Advertise for bids 2/9/2020 and 2/16/2020.	Adopted 6/18/19 - 2019	3/10/2020	7/7/2020	8/3/2020	KOF / FM
2014503*	Church St., Limestone Creek Rd. to W. of Central Blvd. 0.5mi., 2 L	2 lane reconstruction, Round-a-bout, bike lane & drainage	\$1,500	65% plans due July 2020. Right-of Way required. Final plans due Summer 2021.	2020	TBD	TBD	TBD	KFS / SMO
2018101	Clint Moore Rd. & Jog Rd. Intersection Improvement	Add 3rd WB through lane	\$700	65% Plans under review. No R/W acquisition required.	2021	9/28/2020	1/5/2021	2/1/2021	DY / MA
2013520*	Congress Ave. and Palm Beach Lakes Blvd. Intersection Improvements	Add NB right turn lane, WB 4th through lane	\$1,800	Awaiting R/W and 100% Plans (Arcadis project). All permits in hand.	2020	2021	TBD	TBD	DY / MA
2012517*	Congress Ave., N. of Northlake Blvd. to Alt. A-1-A 0.6 mi., 2 L & 3 L	Construct new 2L/3L roadway including roundabout	\$3,600	Design from the roundabout to Alt A1A is progressing to 96% complete, and design from Northlake to the roundabout is progressing to 65%. R/W acquisition and permitting are in progress, and we continue to coordinate with the Hilltop developers for the R/W thru that parcel.	2020	2021	TBD	TBD	KOF / ABK
2015500*	CR 880 over C-51 Canal Bridge Replacement	Replace CR 880 bridge over the C-51 Canal	\$3,100	Awaiting 65% submittal, permitting in progress, R/W acquisition has yet to begin; coordinating with South Florida Fair leadership for potential relocation or other historic preservation/documentation for display.	2020	2021	TBD	TBD	KOF / FM
2017512	Florida Mango Rd. over PBC L-2 Canal Bridge Replacement	Bridge Replacement with twin culverts	\$900	Pending Construction Contract Award.	Adopted 6/18/19 - 2019	2/25/2020	TBD	TBD	KFS / SMO
2016500*	Florida Mango Rd., 10 th Ave. North to Edgewater Drive 0.9 mi., 3 L (LWDD L-9 & L-10 Canals Bridge Replacements)	Widen from 2 lanes to 3 lanes and replace 2 bridges	\$3,000	Plans are 96% complete; permits and R/W acquisition are in progress.	2020	2021	TBD	TBD	KOF / AMD
2014511*	Florida Mango Rd., Myrica Rd. To Summit Blvd.	Widen from 2 lanes to 3 lanes and replace bridge with culvert	\$2,200	SA in process to add Avenir 6-lane roadway widening to plans; work to be included in 65% submittal.	2020	2021	TBD	TBD	KOF / AMD
2011904	Garden Rd., S. of FDOT Canal to S. of Blue Heron Blvd.	Bridge Replacement with 72" RCP	\$900	Pending Construction Contract Award.	Adopted 8/16/16 - 2016	11/19/2019	7/7/2020	8/3/2020	KFS / SMO

* - Denotes projects to be delayed in Mid-Year Adjustment

CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS
04/09/2020

PROJECT #	PROJECT LIMITS	PROJECT DESCRIPTION	EST. CONST. COST (IN \$1000)	PROJECT STATUS	5YR ROAD PROGRAM (ADOPTED 12/17/19) CONSTRUCTION FUNDS	BID OPENING DATE	BCC AWARD DATE	EST. BEGIN CONSTRUCTION	SM / PM
2015511	Gateway Blvd. and High Ridge Rd. Intersection Improvements	Add 2nd NB, EB & WB left turn lane, 3rd SB left turn lane, and SB right turn lane	\$1,050	Design complete. Preparing contract docs for OEBO. No R/W acquisition required.	2020	4/19/2020	9/1/2020	10/19/2020	DY / WC
2014507	Gateway Blvd. and Military Trail Intersection Improvements	Add NB right turn lane and 2nd SB left turn lane	\$1,850	All R/W and permits in hand. 100% Plan submittal pending signal redesign to add far side signals.	2020	7/28/2020	12/8/2020	2/1/2021	DY / MK
2017104	Hagen Ranch Rd. & Atlantic Ave. Intersection Improvement	Widen to west to add separator (eliminate FDPs), expand intersection to fully accommodate SB dual LTs and SB Rt	\$900	Final utility coordination scheduled; R/W appraisal complete and offer letter sent. Plans complete in May 2020.	Adopted 6/18/19 - 2019	N/A - slated for Road & Bridge	9/15/2020	TBD	KOF / SJ
2013528	Haverhill Rd., N. of Caribbean Blvd. to Bee Line Hwy.	Widen from 2 lanes to 4L/5L	\$8,900	Plans final, all R/W in hand, utility coordination complete, awaiting CSX RR Agreement. Contract docs/spec book prep in progress from EBO.	Adopted 7/10/18 - 2018	4/28/2020	9/1/2020	1/4/2021	KOF / FM
2018103	Hypoluxo Rd. and Jog Rd. Intersection Improvements	Add 3rd EB & WB through lane	\$980	65% complete. No R/W acquisition required.	2020	8/25/2020	12/15/2020	2/1/2021	DY / MA
2071513	Kudza Rd. over LWDD L-8 Canal	Bridge Replacement with Concrete Box Culvert	\$800	Pending Construction Contract Award.	Infrastructure Sales Tax Project	11/5/2019	5/5/2020	April / May 2020	KFS / SMO
2013500*	Linton Blvd. and Military Trail Intersection Improvements	Add NB to EB and SB to WB right turn lanes on Military Trail	\$1,800	Final plans and permits in hand; need R/W to be completed and FPL transmission poles to relocate upon acquisition of R/W at NW corner.	2020	9/28/2020	TBD - pending utility relocation	TBD - pending utility relocation	KOF / SJ
2017600	Loxahatchee River Rd., SFWMD C-18 Canal Slope Stabilization	Sheet piling installation	\$1,200	Notice of Award issued. Construction pending award by BCC.	Adopted 6/18/19 - 2019	1/7/2020	4/1/2020	6/1/2020	DY / WC
2010504B	Lyons Rd., N. of LWDD L-14 Canal to Lake Worth Rd.	Widen from 2 lanes to 4L divided	\$8,100	Final plans submitted, final utility coordination complete, all permits in hand; finalizing R/W acquisition and PBCSD agreement for pond parcel. Contract docs in process for OEBO.	Adopted 6/18/19 - 2019 & 2020	4/14/2020	9/1/2020	1/4/2021	KOF / ABK
2007500A	Lyons Rd, Lake Worth Rd. to LWDD L-11 Canal	Widen from 2 lanes to 3L/4LD	\$2,500	Final plans submitted, final utility coordination complete, all permits in hand; finalizing R/W (1TCE) for pond parcel. Contract docs in process for OEBO.	Adopted 6/18/19 - 2019 & 2020	4/14/2020	9/1/2020	1/4/2021	KOF / ABK
2013527B	Lyons Rd., S. of LWDD L-38 Canal to Atlantic Ave.	Widen from 2 lanes to 4LD, widen bridge over L-38	\$11,900	100% plans under review; final utility coordination meeting scheduled. Awaiting FDOT and LWDD permits. Preparing contract docs for OEBO.	Adopted 6/18/19 - 2019	5/12/2020	9/15/2020	11/2/2020	KOF / ABK
2003503A	Northlake Blvd., E. of Seminole Pratt Whitney Rd. to E. of Hall Blvd.	Widen from 2 lanes to 4LD	\$7,500	100% plans under review; R/W acquisition in progress; ACOE, ITID permits pending.	Adopted 6/18/19 - 2019 & 2020	2020	2021	6/7/2021	KOF / FM
2003503B	Northlake Blvd., E. of Hall Blvd. to Coconut Blvd.	Widen from 2 lanes to 4LD/6LD (Avenir)	\$9,600	SA in process to add Avenir 6-lane roadway widening to plans; work to be included in 65% submittal.	Adopted 6/18/19 - 2019, 2020 & 2021	2022	2022	2023	KOF / FM
2013534	Okeechobee Blvd. & Church St. Intersection Improvement	Extend NB to WB LT	\$220	Awaiting final plans from Consultant.	2020	N/A - slated for Road & Bridge	N/A	10/5/2020	KOF / SJ
2016501	Palmetto Park Rd., E. of Military Trail to I-95	Construct outside auxiliary lanes/drop RTs EB and WB, replace signals at Palmetto Park Rd. intersection	\$800	Plans are 65% complete; permits, utility coordination and coordination with City of Boca Raton for signals are in progress.	2020	2021	TBD	TBD	KOF / AMD
2013531	Palmetto Park Rd., SW 7th Ave. to SW 5th Ave.	Bridge Replacement	\$4,800	Plans complete; Pending re-bid due to City changes.	2019	2020	TBD	TBD	KOF / AMD

* - Denotes projects to be delayed in Mid-Year Adjustment

**CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS
04/09/2020**

PROJECT #	PROJECT LIMITS	PROJECT DESCRIPTION	EST. CONST. COST (IN \$1000)	PROJECT STATUS	5YR ROAD PROGRAM (ADOPTED 12/17/19) CONSTRUCTION FUNDS	BID OPENING DATE	BCC AWARD DATE	EST. BEGIN CONSTRUCTION	SM / PM
2012506*	PGA Blvd & Military Trail Intersection Improvements	Construct SB to WB RTL and replace all signals at intersection	\$1,200	Plans are final, utility coordination complete, all permits in hand; OEBO complete; awaiting R/W.	2020	9/28/2020	1/5/2021	2/1/2021	KOF / AMD
2014504	PGA Blvd. & Central Blvd. Intersection Improvements	Add 2nd SB right turn lane	\$800	Design contract with Arcadis has been terminated due to lack of performance. Working on a Task Authorization to HSQ to complete the design.	Adopted 6/18/19 - 2019	TBD	TBD	TBD	DY / MK
2016505	Prairie Rd. over L-8 Canal	Bridge Replacement	\$950	Advertise for Bid 2/16/2020 & 2/23/2020. To be bid in March 2020.	Infrastructure Sales Tax Project	3/17/2020	TBD	TBD	KFS / SMO
2014501*	Royal Palm Beach Blvd., M Canal to S. of Orange Blvd.	Widen from 2 lanes to 5 lanes	\$7,000	Plans are 96% complete; permits and R/W acquisition are in progress.	2020	2021	TBD	TBD	KOF / AMD
1997511D	Seminole Pratt Whitney Rd., Orange Blvd. to S. of Northlake Blvd.	Widen from 2 lanes to 4 LD	\$13,800	100% plans under review, final utility coordination scheduled. ACOE & ITID permits pending; awaiting eminent domain on remaining R/W. Preparing contract docs for OEBO.	Adopted 6/18/19 - 2019 & 2020	5/27/2020	9/15/2020	1/4/2021	KOF / ABK
1997512A3	Seminole Pratt Whitney Rd. & Northlake Blvd. Intersection Improvement	Add dedicated NB to EB dual rights, add WB to SB dual lefts, install new signal	\$7,000	100% plans under review; final utility coordination meeting scheduled. ITID permit pending. R/W acquisition in progress. Preparing contract docs for OEBO.	Adopted 6/18/19 - 2019 & 2020	5/27/2020	9/15/2020	1/4/2021	KOF / ABK
* - Denotes projects to be delayed in Mid-year Adjustment									

* - Denotes projects to be delayed in Mid-Year Adjustment